

STREETS PAVING SCHEDULE								
2017 INTENDED PROGRESSION OF WORK								
Association	START DATE	<i>a.m.</i>	a.m.	<i>p.m.</i>	p.m.	Street Name	Starting to Finish	direction
Highgate C	Wednesday, July 26, 2017				complete	Holyhead Way	2105-2106 circle then the entry 2017 to 2114	circle S
Highgate C	Wednesday, July 26, 2017				complete	Hembury Place	2105 to 2108 circle then the entry 2107-2112	circle S
Gloucester M	Wednesday, July 26, 2017				complete	Glenmore Circle	2301 to 2347 circle then the entry	N,W,S,E E
Gloucester B	Wednesday, July 26, 2017				complete	Grenadier Drive 2201-2207 cul-de-sac	1st	N
Gloucester A	Wednesday, July 26, 2017				complete	Grenadier Drive 2202-2208 cul-de-sac	2nd	SW
Gloucester B	Wednesday, July 26, 2017				complete	Grenadier Drive 2209-2219 cul-de-sac	3rd	SW
Gloucester A	Wednesday, July 26, 2017				complete	Grenadier Drive 2210-2216 cul-de-sac	4th	NW
Gloucester A	Wednesday, July 26, 2017	<i>100% milled</i>			not paved yet	Grenadier Drive 2218-2228 cul-de-sac	5th	W
Gloucester A	Wednesday, July 26, 2017	<i>100% milled</i>			not paved yet	Grenadier Drive 2230-2236 cul-de-sac	6th	NW
Highgate E	Wednesday, July 26, 2017	<i>100% milled</i>			not paved yet	Halton Court	1107 to 1101	E
Highgate D	Wednesday, July 26, 2017	<i>100% milled</i>			not paved yet	Hayling Place	2206 to 2201	N
Highgate B	Wednesday, July 26, 2017	<i>100% milled</i>				Haddington Circle	1232 to 1201	W,S,E
Highgate D	Wednesday, July 26, 2017	<i>100% milled</i>				Hendon Court	901 to 910	W
Highgate D & E	Wednesday, July 26, 2017	<i>100% milled</i>				Hailsham Circle	next	S,E,N
Highgate A	Wednesday, July 26, 2017				<i>100% milled</i>	Highclere Circle	2201 to 2220	E,S,W
Highgate A	Wednesday, July 26, 2017				<i>100% milled</i>	Holford Court <i>(includes carports)</i>	909 to 901	E
SOUTHGATE	Wednesday, July 26, 2017	<i>curb demolition</i>				Kings Green Dr.	resident's lane	E
Idlewood	Thursday, July 27, 2017	<i>mill</i>				Ingram Drive	1539 to 1502 then 1432 to 1401	E,N,W S,E
Idlewood	Thursday, July 27, 2017				<i>mill</i>	Ivan Court	2223 to Idlewood	E,N

STREETS PAVING SCHEDULE								
2017 INTENDED PROGRESSION OF WORK								
Association	START DATE	<i>a.m.</i>	a.m.	<i>p.m.</i>	p.m.	Street Name	Starting to Finish	direction
Idlewood	Thursday, July 27, 2017			<i>mill</i>		Idlewood Drive	1408 to 1301	E,N
Idlewood	Thursday, July 27, 2017			<i>mill</i>		Inwood Drive (2204-2206)	Idlewood to Kings	SE
Gloucester A	Thursday, July 27, 2017		pave			Grenadier Drive 2218-2228 cul-de-sac	5th	W
Gloucester A	Thursday, July 27, 2017		pave			Grenadier Drive 2230-2236 cul-de-sac	6th	NW
Gloucester A, B	Thursday, July 27, 2017		pave			Grenadier Drive	7th	E,N,W
Highgate E	Thursday, July 27, 2017		pave			Halton Court	1107 to 1101	E
Highgate D	Thursday, July 27, 2017		pave			Hayling Place	2206 to 2201	N
Highgate B	Thursday, July 27, 2017				pave	Haddington Circle	1232 to 1201	W,S,E
Highgate D	Thursday, July 27, 2017				pave	Hendon Court	901 to 910	W
Highgate A	Thursday, July 27, 2017				pave	Highclere Circle	2201 to 2220	E,S,W
Highgate A	Thursday, July 27, 2017				pave	Holford Court <i>(includes carports)</i>	909 to 901	E
SOUTHGATE	Thursday, July 27, 2017	<i>curb reconstruction</i>				Kings Green Dr.	resident's lane	E
Highgate D & E	Friday, July 28, 2017		pave			Hailsham Circle	next	S,E,N
Idlewood	Friday, July 28, 2017		pave			Ingram Drive	1539 to 1502 then 1432 to 1401	E,N,W S,E
Idlewood	Friday, July 28, 2017		pave			Ivan Court	2223 to Idlewood	E,N
Idlewood	Monday, July 31, 2017		pave			Idlewood Drive	1408 to 1301	E,N
Idlewood	Monday, July 31, 2017		pave			Inwood Drive (2204-2206)	Idlewood to Kings	SE
Manchester III, IV	Monday, July 31, 2017	<i>mill</i>			pave	Mayfield Palms Lane	2206 to 2248	W,N,W
Bedford H,J	Monday, July 31, 2017	<i>mill</i>			pave	Bedford Terrace (north 2/3)	1801 - 240 to 217 1802 - 192 to 169	W,S
CART PATH	Monday, July 31, 2017	<i>mill</i>			pave	Cambridge cart path		W,E
SOUTHGATE	Monday, July 31, 2017	<i>mill</i>			pave	Kings Green Dr.	resident's lane	E